BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at Lake view layout and jayamuni layout in kempegowda ward no -01 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	JOB NUMBER 001-23-000002
3	Name of the Contractor	Sri Nandan kumar M N
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	dt: 2-01-2023.
6	Date of Completion:	Dt: 10-05-2023.
7	Measurment Recorded	
	M.B No	4665
	Page No	466463 to 469.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Ramanjeevaiah.
	2) Asst. Engineer	Narasimaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
15.00 Lakhs	12,67,983/-	—	1514/-	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE.ENGINEER
Yelahanka Sub. Divison
SUB - DIVISION
(BBMP, Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE